



# MightyTherm 2 Start-Up Sheet

Test Date \_\_\_\_\_ Job Location \_\_\_\_\_

Model Number \_\_\_\_\_ Serial Number \_\_\_\_\_

Fuel Type \_\_\_\_\_ Unit ID \_\_\_\_\_

Check for Proper Start-Up Sequence  AC Voltage

Barometric Damper  Low Water Cut-Off

Gas Valve  Aquastat

Safety Valve  High Limit

Ignitor/Flame Sensor Assembly  Flow Switch

Static Gas Inlet Pressure "  Inducer Fan

Firing Gas Inlet Pressure "  Bypass Operation

All Boilers Firing Inlet Pressure "  Pump Operation

#1 Gas Valve Outlet Pressure "  Water Temperature Differential °F

#2 Gas Valve Outlet Pressure "

#3 Gas Valve Outlet Pressure "

#4 Gas Valve Outlet Pressure "

**CONTROL SETTINGS**

Aquastat °F

High Limit °F

External Control Setup

**COMBUSTION**

% Oxygen

% Carbon Dioxide

ppm Carbon Monoxide

ppm NOx

Stack Temperature

Combustion Efficiency %

Venting and Air Intake: \_\_\_\_\_

Notes: \_\_\_\_\_